

## Rough Project Plan Jan 7, 2010

Week Of	Monday	Richard	Paul	Dustin
January	4		Switches 9 - 12	Service Equip
	11	Move Dirt & Machine	Switches 13 - 16	Service Equip
	18	Switch Parts	Switches 17 - 20	Service Equip
	25		Switches 21 - 24	Service Equip
February	1		Switches 25 - 28	20 Frogs
	8		Switches 29 - 32	Move Dirt
	15		Switches 33 - 36	20 Frogs
	22		Switches 37 - 40	Move Dirt
March	1		Finish Switches	20 Frogs
	8	50 Kick Switch Kits		100 Track Panels
	15	200 Spring Holders		100 Track Panels
	22	100 Switch Bar Kits		100 Track Panels
	29	60 Safety Chains		100 Track Panels
April	5	10 Road Xing Signs		100 Track Panels
	12	Culverts		100 Track Panels
	19	Culverts		100 Track Panels
	26	Culverts		100 Track Panels
May	3		Finish Track Panels	
	10	Catch up	Catch up	Catch up
	17	Start Outside Work	Start Outside Work	Start Outside Work
	24			
June	31			
	7			
	14			
	21			
July	28			
	5			
	12			
	19			
	26			

**Do not take this page too literally. It is just to get an overview of what we need to do and how to organize the work.**

**Paul is the critical path. He needs to keep building Switches and Track**

**Through Mid March Dustin & Richard should move dirt when we can.  
If Richard is not moving dirt, machining switch parts for Paul is the priority  
If Dustin is not moving dirt, welding up frogs and servicing equipment  
is the priority.**

**We should recruit as much volunteer help as we can. There is lots to do.**